

Quarterly Inspection Report - Q1 2024

Document ID: INSPECT-Q1-2024

Date: January 22, 2024

Lead Inspector: Priya Mehta

Location: Unit-4 Refinery Complex

Executive Summary:

Quarterly inspection for Unit-4 was completed. Multiple equipment items were reviewed for safety and compliance.

Findings:

- Pump P-101A: Identified a minor seal leakage at the stuffing box. Leakage is slow but requires packing adjustment or seal replacement during next planned maintenance window.
- Gate Valve GV-304: Operated smoothly, no leakage.
- Unit-4 air ventilation system: Checked air quality parameters. Air flow rates are within Factory Act recommendations.

Recommendations:

Technician Priya Mehta recommends packing replacement for P-101A within 90 days.

Signed: Priya Mehta